

Program Milestone Report

Rehabilitate Critical Switches in JO Interlocking (Jun 28 th to Sept 2 nd)	Activity Status	
Procure and receive new switches	Completed	On Schedule
Preassemble new switches Durant yard	Completed	On Schedule
Disassemble new switches into transportable installation panels	In Progress	On Schedule
Mobilize and Start Project	Completed	On Schedule
Install Switches between 14-15 Station Tracks (561,563)	In Progress	On Schedule
Install Switches between 15-16 Station Tracks (565,559)		On Schedule
Cleanup, Quality Assurance, Demobilization		

Program Description: Amtrak will continue its Infrastructure Renewal program at and around New York Penn Station during Summer 2019 by performing critical reconstruction of major switches in JO Interlocking.

2019 Summer Renewal (June 28th to Sept. 2): **JO Interlocking**-Amtrak will be replacing all switches in JO Interlocking that bridge station tracks 14/15 and 15/16.

Explanation of items / terminology can be found at Amtrak.com/nyprenewal.